BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads at Deo Residency and Legacy area of Jakkur Plantation in Ward No 07, Byatarayanapura
2	Amount of Work Portion	49,47,471/=
3	Estimate cost	49.50 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	107/17-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/107/17-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	867 days
15	Date of recommending time limit applied for	2.5.2018 to 18.9.2020
16	Wheather the original application of contractor is enclosed	—

17	Balance work remaining to be done	—
18	Probable time required for completion of remaining work	18.9.2020
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Less penalty may be imposed
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) May be Approved.

Asst. W.D
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Yelahanka Zone, B.B.M.P.,
Bangalore.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone